#### DSA 103-22: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS, 2022 CBC

General

Application Number: School Name: School District:

03-123588 Savannah Elementary Rosemead School District

**DSA File Number:** Increment Number: Date Created: 19-91 2024-02-29 15:24:02

IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The appendix at the bottom of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of non-structural components, etc., per Title 24, Part 2, Chapter 17A (2022 CBC).

\*\*NOTE: Undefined section and table references found in this document are from the CBC, or California Building Code.

#### **KEY TO COLUMNS**

1. TYPE	2. PERFORMED BY
Continuous – Indicates that a continuous special inspection is required	<b>GE (Geotechnical Engineer) –</b> Indicates that the special inspection shall be performed by a registered geotechnical engineer or his or her authorized representative.
Periodic – Indicates that a periodic special inspection is required	<b>LOR (Laboratory of Record) –</b> Indicates that the test or special inspection shall be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program. See CAC Section 4-335.
Test – Indicates that a test is required	PI (Project Inspector) – Indicates that the special inspection may be performed by a project inspector when specifically approved by DSA.
	<b>SI (Special Inspection) –</b> Indicates that the special inspection shall be performed by an appropriately qualified/approved special inspector.

#### DSA 103-22: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (CONCRETE), 2022 CBC

Table 1705A.3; ACI 318-19 Sections 26.12 & 26.13

School Name: **Application Number:** 

19-91

School District: Rosemead School District 03-123588 Savannah Elementary **DSA File Number: Increment Number: Date Created:** 

	C1. CAST-IN-PLACE CONCRETE			
	Test or Special Inspection	Туре	Performed By	Code References and Notes
<b>V</b>	a. Verify use of required design mix.	Continuous	SI	Table 1705A.3 Item 5, 1910A.1.
<b>7</b>	<b>b.</b> Identifiy, sample, and test reinforcing steel.	Test	LOR	<b>1910A.2</b> ; ACI 318-19 Ch.20 and Section 26.6.1.2; DSA IR 17-10. (See Appendix (end of this form) for exemptions.)
<b>V</b>	c. During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete.	Test	LOR	<b>Table 1705A.3 Item 6</b> ; ACI 318-19 Sections 26.5 & 26.12.
<b>7</b>	d. Test concrete (f'c).	Test	LOR	<b>1905A.1.17</b> ; ACI 318-19 Section 26.12.
<b>V</b>	e. Batch plant inspection: Not Required	See Notes	SI	Default of <b>'Continuous'</b> per <b>1705A.3.3</b> . If approved by DSA, batch plant inspection may be reduced to <b>'Periodic'</b> subject to requirements in Section <b>1705A.3.3.1</b> , or not required per <b>1705A.3.3.2</b> . See IR 17-13. (See Appendix (end of this form) for exemptions.)
	f. Welding of reinforcing steel.	Provide spec	ial inspection pe	er STEEL, Category S/A4(d) & (e) and/or S/A5(g) & (h) below.

2024-02-29 15:24:02

C2. PRESTRESSED / POST-TENSIONED CONCRETE (IN ADDITION TO SECTION C1):			
Test or Special Inspection	Туре	Performed By	Code References and Notes
a. Sample and test prestressing tendons and anchorages.	Test	LOR	1705A.3.4, 1910A.3
<b>b.</b> Inspect placement of prestressing tendons.	Periodic	SI	1705A.3.4, Table 1705A.3 Items 1 & 9.

#### DSA 103-22: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (CONCRETE), 2022 CBC

Table 1705A.3; ACI 318-19 Sections 26.12 & 26.13

Application Number:School Name:School District:03-123588Savannah ElementaryRosemead School District

DSA File Number: Increment Number: Date Created: 19-91 2024-02-29 15:24:02

Test or Special Inspection	Туре	Performed By	Code References and Notes
c. Verify in-situ concrete strength prior to stressing of post-tensioning tendons.	Periodic	SI	<b>Table 1705A.3 Item 13.</b> Special inspector to verify specified concrete strength test prior to stressing.
d. Inspect application of post-tensioning or prestressing forces and grouting of bonded prestressing tendons.	Continuous	SI	<b>1705A.3.4</b> , <b>Table 1705A.3 Item 9</b> ; ACI 318-19 Section 26.13

C3. PRECAST CONCRETE (IN ADDITION TO SECTION C1):			
Test or Special Inspection	Туре	Performed By	Code References and Notes
a. Inspect fabrication of precast concrete members.	Continuous	SI	ACI 318-19 Section 26.13, and PCI MNL-128 and -130.
<b>b.</b> Inspect erection of precast concrete members.	Periodic	SI*	<b>Table 1705A.3 Item 10.</b> * May be performed by PI when specifically approved by DSA.
<ul> <li>c. For precast concrete diaphragm connections or reinforcement at joints classified as moderate or high deformability elements (MDE or HDE) in structures assigned to Seismic Design Category D, E or F, inspect such connections and reinforcement in the field for:</li> <li>1. Installation of the embedded parts</li> <li>2. Completion of the continuity of reinforcement across joints.</li> <li>3. Completion of connections in the field.</li> </ul>	Continuous	SI	Table 1705A.3; ACI 318-19 Section 26.13.1.3; ACI 550.5
d. Inspect installation tolerances of precast concrete diaphragm connections for compliance with ACI 550.5.	Periodic	SI	Table 1705A.3; ACI 318-19 Section 26.13.1.3; ACI 550.5

#### DSA 103-22: LISTING OF STRUCTURAL TESTS & SPECIAL INSPECTIONS (CONCRETE), 2022 CBC

Table 1705A.3; ACI 318-19 Sections 26.12 & 26.13

Application Number:School Name:School District:03-123588Savannah ElementaryRosemead School District

DSA File Number: Increment Number: Date Created: 2024-02-29 15:24:02

C4. SHOTCRETE (IN ADDITION TO SECTION C1):			
Test or Special Inspection	Туре	Performed By	Code References and Notes
a. Inspect shotcrete placement for proper application techniques.	Continuous	SI	<b>1705A.3.9, Table 1705A.3 Item 7, 1908A.1, 1908A.2, 1908A.3.</b> See ACI 506.2-13 Section 3.4, ACI 506R-16.
<b>b.</b> Sample and test shotcrete (f'c).	Test	LOR	1908A.2, 1705A.3.9

	C5. POST-INSTALLED ANCHORS:			
	Test or Special Inspection	Туре	Performed By	Code References and Notes
<b>✓</b>	a. Inspect installation of post-installed anchors	See Notes	SI*	1617A.1.19, Table 1705A.3 Item 4a (Continuous) & 4b (Periodic), 1705A.3.8 (See Appendix (end of this form) for exemptions). ACI 318-19 Section 26.13. * May be performed by the project inspector when specifically approved by DSA.
<b>V</b>	<b>b.</b> Test post-installed anchors.	Test	LOR	1910A.5. (See Appendix (end of this form) for exemptions.)

	C6. OTHER CONCRETE:			
	Test or Special Inspection	Туре	Performed By	Code References and Notes
	a.			

## Application Number: School Name: Savannah Elementary Bosh File Number: Increment Number: Date Created: 2024-02-29 15:24:02

Exempt items given in DSA IR A-22 or the 2022 CBC (including DSA amendments) and those items identified below with a check mark by the design professional are NOT subject to DSA requirements for the structural tests / special inspections noted. <a href="Items marked as exempt shall-be-identified on the approved construction documents">Items marked as exempt shall-be-identified on the approved construction documents</a>. The project inspector shall verify all construction complies with the approved construction documents.

SOILS:
1. Deep foundations acting as a cantilever footing with a design based on minimum allowable pressures per CBC Table 1806A.2 and without a geotechnical report for the following cases: A) free standing sign or scoreboard, B) cell or antenna towers and poles less than 35'-0" tall (e.g., lighting poles, flag poles, poles supporting open mesh fences, etc.), C) single-story structure with dead load less than 5 psf (e.g., open fabric shade structure), or D) covered walkway structure with an apex height less than 10'-0" above adjacent grade.
2. Shallow foundations, etc. are exempt from special inspections and testing by a Geotechnical Engineer for the following cases: A) buildings without a geotechnical report and meeting the exception item #1 criteria in CBC Section 1803A.2 supported by native soil (any excavation depth) or fill soil (not exceeding 12" depth per CBC Section 1804A.6), B) soil scarification/recompaction not exceeding 12" depth, C) native or fill soil supporting exterior non-structural flatwork (e.g., sidewalks, site concrete ramps, site stairs, parking lots, driveways, etc.), D) unpaved landscaping and playground areas, or E) utility trench backfill with depth not exceeding 12".

	CONCRETE/MASONRY:
	1. Post-installed anchors for the following: A) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment - see item 7 for "Welding" in the Appendix below) given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) or B) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding" in the Appendix below
<b>\</b>	2. Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section.
	3. Non-bearing non-shear masonry walls may be exempt from certain DSA masonry testing and special inspection items as allowed per DSA IR 21-1. Refer to construction documents for specific exemptions accordingly for each applicable wall condition shown in Appendix A of IR 21-1.
	4. Epoxy shear dowels in site flatwork and/or other non-structural concrete.

### Application Number: School Name: Savannah Elementary Savannah Element Number: Date Created: Solution Number: Solution Number: Savannah Element Number: Solution Number: Solution Number: Solution Number: Solution Number: School District: Rosemead School District Date Created: Solution Number: Sol

2024-02-29 15:24:02

CONCRETE/MASONRY: 5. Testing of reinforcing bars is not required for items given in CBC Section 1910A.2 subject to the requirements and limitations in that section. **WELDING:** 1. Solid-clad and open-mesh fences, gates with maximum leaf span of 10', and gates with a maximum rolling section of 10' all having an apex height less than 8'-0" above lowest adjacent grade. When located above circulation or occupied space below, these gates/fences are not located within 1.5x gate/fence height (max 8'-0") to the edge of floor or roof. 2. Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less than 30" above adjacent grade (excluding post base connections per the 'Exception' language in Section 1705A.2.1); fillet welds shall not be ground flush. 3. Non-structural interior cold-formed steel framing spanning less than 15'-0", such as in interior partitions, interior soffits, etc. supporting only self weight and light-weight finishes or adhered tile, masonry, stone, or terra cotta veneer no more than 5/8" thickness and apex less than 20'-0" in height and not over an exit way. Maximum tributary load to a member shall not exceed the equivalent of that occurring from a 10'x10' opening in a 15' tall wall for a header or king stud. 4. Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only) (connections of such frames to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections S/A3, S/A4 and/or S/A5 of listing above). 5. Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection as noted in selected item(s) for Sections S/A3, S/A4 and/or S/A5 of listing above). 6. TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment (e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection as noted in selected item(s) for sections S/A3, S/A4 and/or S/A5 located in the Steel/Aluminum category of listing above).

19-91

**Appendix: Work Exempt from DSA Requirements for Structural Tests / Special Inspections** 

Application Number: School Name: School District:

03-123588Savannah ElementaryRosemead School DistrictDSA File Number:Increment Number:Date Created:19-912024-02-29 15:24:02

WELDING:
7. Any support for exempt non-structural components given in CBC Section 1617A.1.18 (which replaces ASCE 7-16, Section 13.1.4) meeting the following: A) when supported on a floor/roof, <400# and resulting composite center of mass (including component's center of mass) ≤4' above supporting floor/roof, B) when hung from a wall or roof/floor, <20# for discrete units or <5 plf for distributed systems.

# Application Number: 03-123588 Savannah Elementary DSA File Number: 19-91 Name of Architect or Engineer in general responsible charge: Helena Jubany, FAIA Name of Structural Engineer (When structural design has been delegated):

Signature of Architect or Structural Engineer:

Date:

03/01/2024

**Note:** To facilitate DSA electronic mark-ups and identification stamp application, DSA recommends against using secured electronic or digital signatures.

DSA STAMP

#### DSA 103-22: LIST OF REQUIRED VERIFIED REPORTS, CBC 2022

Application Number: School Name: School District:

03-123588 Savannah Elementary Rosemead School District

DSA File Number: Date Created:
19-91 2024-02-29 15:24:02

1. Structural Testing and Inspection: Laboratory Verified Report Form DSA 291

2. Post-installed Anchors: Laboratory Verified Report Form DSA 291, or, for independently contracting SI, Special Inspection Verified Report Form DSA 292